



City of Nixa, Missouri 2022 Capital Improvement Project Report

Department	Total		
	Capital Budget	YTD Expenditures	Remaining Balance
Administration	\$ 1,172,388	\$ 2,200	\$ 1,170,188
Police	730,000	6,859	723,142
Park	1,425,500	7,550	1,417,950
Planning & Development	-	-	-
Stormwater	944,358	26,807	917,552
Street	6,064,136	83,770	5,980,366
Central Garage	30,000	3,869	26,131
Electric	5,667,869	550,854	5,117,015
Water	1,592,236	73,858	1,518,378
Utility Billing	65,000	-	65,000
Wastewater/Recycle	3,949,276	437,726	3,511,550
TOTAL	\$ 21,640,763	\$ 1,193,491	\$ 20,447,272

Category	Total		
	Capital Budget	YTD Expenditures	Remaining Balance
Improvements	\$ 1,692,388	\$ 7,550	\$ 1,684,838
Buildings	377,767	59,298	318,469
Building Improvements	195,000	1,003	193,997
Vehicles	608,804	93,036	515,768
Equipment	1,340,979	229,149	1,111,830
Infrastructure	16,370,825	801,255	15,569,570
Intangible Assets	1,055,000	2,200	1,052,800
TOTAL	\$ 21,640,763	\$ 1,193,491	\$ 20,447,272



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
ADMINISTRATION						
AD2020-01	Downtown Design	11-100-5451000	Improvements	\$ 132,388		
AD2021-03	Wayfinding Signs	11-100-5451000	Improvements	30,000		
AD2021-04	Website and App	11-100-5450011	Intangible Assets	80,000	2,200.00	Research and Onboarding completed - currently in "mood board" phase and then "sitemap" phase.
AD2022-01	Server	11-100-5452000	Equipment	10,000		
AD2022-02	Outdoor Lighting	11-100-5451004	Building Improvements	20,000		
AD2022-03	ERP System	11-100-5450011	Intangible Assets	900,000		
TOTAL				\$ 1,172,388	\$ 2,200	

CATEGORY	BUDGET	ACTUAL
Improvements	\$ 162,388	\$ -
Buildings	-	-
Building Improvements	20,000	-
Vehicles	-	-
Equipment	10,000	-
Infrastructure	-	-
Intangible Assets	980,000	2,200
	\$ 1,172,388	\$ 2,200



City of Nixa, Missouri
2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
POLICE						
PD2020-02	Shooting Range	11-200-5452500	Infrastructure	\$ 680,000	\$ 6,858.50	
PD2021-04	Police Command POST	11-200-5451500	Vehicles	50,000		
TOTAL				<u>\$ 730,000</u>	<u>\$ 6,859</u>	

CATEGORY	BUDGET	ACTUAL
Improvements	-	-
Buildings	-	-
Building Improvements	-	-
Vehicles	50,000	-
Equipment	-	-
Infrastructure	680,000	6,859
Intangible Assets	-	-
	<u>\$ 730,000</u>	<u>\$ 6,859</u>



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
PARKS						
PK2021-02	Eoff Park Development	11-400-5451000	Improvements	\$ 70,000		RFQ Posted Deadline 4/29/2022
PK2021-03	McCauley Park Playground Improvements	11-400-5451000	Improvements	180,000	2,117	In progress
PK2021-14	Aquatics Slide Repairs	11-400-5451000	Improvements	75,000		Bid awarded
PK2022-02	Christmas Lights	11-400-5451000	Improvements	25,000	28	PO# 5209 (\$8,118) spent thus far
PK2022-03	Rotary Park Pavilion	11-400-5451000	Improvements	30,000		
PK2022-04	Stingray Floatable	11-400-5451000	Improvements	6,000	\$ 5,405	Complete
PK2022-05	Salt Dome and Gate System	11-400-5451000	Improvements	24,000		
PK2022-06	Dumping Trailer	11-400-5452000	Equipment	15,500		
PK2022-07	McCauley Park Playground Equipment	11-400-5451000	Improvements	1,000,000		Request for Design out- Deadline 4/29/2022
TOTAL				\$ 1,425,500	\$ 7,550	

CATEGORY	BUDGET	ACTUAL
Improvements	\$ 1,410,000	\$ 7,550
Buildings	-	-
Building Improvements	-	-
Vehicles	-	-
Equipment	15,500	-
Infrastructure	-	-
Intangible Assets	-	-
TOTAL	\$ 1,425,500	\$ 7,550



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
STORMWATER						
SW2020-01	Cherry St. Stormwater	11-600-5452500	Infrastructure	\$ 824,358	\$ 2,308.00	Phase 1 under construction
SW2022-01	Morning Glory	11-600-5452500	Infrastructure	120,000	\$ 24,498.50	Awarded
TOTAL				\$ 944,358	\$ 26,807	

CATEGORY	BUDGET	ACTUAL
Improvements	\$ -	\$ -
Buildings	-	-
Building Improvements	-	-
Vehicles	-	-
Equipment	-	-
Infrastructure	944,358	26,807
Intangible Assets	-	-
	\$ 944,358	\$ 26,807



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
STREETS						
ST2018-03	Old Castle and Tracker Roundabout	13-300-5452500	Infrastructure	\$ 190,947		Lighting is only thing left- need road bore
ST2021-01	Old Wilderness Sidewalk & Light Improvemnts	13-300-5452500	Infrastructure	96,861		Unknown
ST2021-02	North Street Improvements	13-300-5452500	Infrastructure	447,875	59,870.75	Engineering phase
ST2021-03	Boom Mower	13-300-5452000	Equipment	70,000		Ordered
ST2021-04	Aldersgate Crosswalk	13-300-5452500	Infrastructure	14,161	2,023.50	PO 5085 Near completion
ST2021-05	Truman Blvd	13-300-5452500	Infrastructure	1,757,816	51.00	Awaiting clearance from MODOT to bid
ST2021-07	Northview Rd Extension	13-300-5452500	Infrastructure	474,576	532.00	Aquiring ROW
ST2022-01	Backhoe	13-300-5452000	Equipment	160,150		Ordered PO5134
ST2022-02	Dump Truck	13-300-5452000	Equipment	150,000		
ST2022-03	Main, Tracker to CC	13-300-5452500	Infrastructure	2,450,000	534.00	Engineering RFQ posted on MODOT website
ST2022-06	School Zone Beacons	13-300-5452000	Equipment	21,000		PO5183
ST2022-07	Salters	13-300-5452000	Equipment	22,000	13,020.00	Complete
ST2022-09	Signal Replacemetns	13-300-5451000	Improvements	45,000		Awarded
ST2022-10	Roundabout Expansion	13-300-5452500	Infrastructure	30,000	3,837.00	Engineering phase
ST2022-11	Utility Trialer	13-300-5452000	Equipment	4,500	3,400.00	Completed
ST2022-12	UTV Replacement	13-300-5452000	Equipment	18,000		PO#05128 Ordered
ST2022-13	Building Addition	13-300-5450500	Buildings	90,000		
ST2022-14	IT Switch Replacemetn 1111	13-300-5452000	Equipment	5,000		
TOTAL				\$ 6,047,886	\$ 83,268	
SHARED						
PW2022-02	1111 Building Repairs	13-300-5451004	Building Improvements	12,500	501.58	To bid out wk of 4/11 or 4/18
PW2022-03	Office Furniture	13-300-5452000	Equipment	3,750		
TOTAL				16,250	502	
Grand Total				\$ 6,064,136	\$ 83,770	

CATEGORY	BUDGET	ACTUAL
Improvements	\$ 45,000	\$ -
Buildings	90,000	-
Building Improvements	12,500	502
Vehicles	-	-
Equipment	454,400	16,420
Infrastructure	5,462,236	66,848
Intangible Assets	-	-
\$ 6,064,136		\$ 83,770



City of Nixa, Missouri
2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
CENTRAL GARAGE						
PW2021-02	Bridge Crane & Trolley	13-350-5452000	Equipment	\$ 25,000		
CG2022-02	Filter Crusher/Recycler	13-350-5452000	Equipment	5,000	3,869.00	Ordered
TOTAL				\$ 30,000	\$ 3,869	

CATEGORY	BUDGET	ACTUAL
Improvements	-	-
Buildings	-	-
Building Improvements	-	-
Vehicles	-	-
Equipment	30,000	3,869
Infrastructure	-	-
Intangible Assets	-	-
	\$ 30,000	\$ 3,869



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
ELECTRIC						
E2018-04	Line Relocation - SH 14 East	01-700-5452500	Infrastructure	\$ 540,000	\$ 440,902.99	should be done end of April
E2019-02	SCADA System Upgrades	01-700-5452000	Equipment	48,000	45,850.37	all but done
E2020-02	Northeast Feeder #3	01-700-5452500	Infrastructure	142,119	25,222.41	Should be completed end of April
E2020-04	West Hwy 14 Lighting	01-700-5452500	Infrastructure	130,000		
E2021-03	Leeann To Nicholas Tie Line	01-700-5452500	Infrastructure	305,000	15,702.02	Engineers design, have some material ordered
E2021-06	Old Wilderness Sidewalk & Light Imp.	01-700-5452500	Infrastructure	28,500		
E2021-07	Substation Security	01-700-5452000	Equipment	8,000		
E2021-09	AMI Meter Replacement	01-700-5452500	Infrastructure	2,725,000		
E2022-01	Tracker to Cheyenne Tie	01-700-5452500	Infrastructure	550,000	21,601.68	
E2022-02	Raintree Overhead to Underground	01-700-5452500	Infrastructure	380,000		
E2022-03	Small Bucket Truck	01-700-5451500	Vehicles	215,000		PO issued. PO#05171
E2022-04	Electric Master Plan	01-700-5450011	Intangible Assets	75,000		
E2022-05	Wire Puller	01-700-5452000	Equipment	170,000		PO#05188- ordered
E2022-06	South Truman	01-700-5452500	Infrastructure	300,000	1,072.50	
E2022-07	Old Wilderness Lighting	01-700-5452500	Infrastructure	30,000		
E2022-08	IT Swith Replacement 1111 Kathryn	01-700-5452000	Equipment	5,000		
TOTAL				\$ 5,651,619	\$ 550,351.97	
SHARED						
PW2022-02	1111 Building Repairs	01-700-5451004	Building Improvements	\$ 12,500	\$ 502	To bid out wk of 4/11 or 4/18
PW2022-03	Office Furniture	01-700-5452000	Equipment	3,750		
TOTAL				\$ 16,250	\$ 502	
Grand Total				\$ 5,667,869	\$ 550,854	

CATEGORY	BUDGET	ACTUAL
Improvements	-	-
Buildings	-	-
Building Improvements	12,500	502
Vehicles	215,000	-
Equipment	234,750	45,850
Infrastructure	5,130,619	504,502
Intangible Assets	75,000	-
	\$ 5,667,869	\$ 550,854



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
WATER						
W2019-01	Hwy 14 water line crossings & replacement	02-800-5452500	Infrastructure	\$ 81,969	\$ 9,585.00	clean up stages
W2021-01	AMI Metering Conversion	02-800-5452500	Infrastructure	500,000		not started
W2021-02	Bulk Water Fill Station #1	02-800-5450500	Buildings	48,611	4,115.25	85% complete
W2021-04	Well House for Well #1	02-800-5450500	Buildings	239,156	55,182.70	suppose to be done last of March.
W2021-05	Truman Water Line	02-800-5452500	Infrastructure	130,000		not out to bid yet
W2022-01	N Main to Hwy CC Water Main	02-800-5452500	Infrastructure	205,000		not designed yet
W2022-02	Replacement Truck	02-800-5451500	Vehicles	120,000		ordered
W2022-03	Walnut Creek Loop	02-800-5452500	Infrastructure	90,000		not designed yet
W2022-04	Bulk Water Fill Station #2	02-800-5452500	Infrastructure	100,000	4,974.79	waiting on purchase of RDE
			TOTAL	\$ 1,514,736	\$ 73,858	
SHARED						
PW2022-01	1010 Restroom Expansion	02-800-5451004	Building Improvements	\$ 75,000		
PW2022-04	IT Switch Replacement 1010	02-800-5452000	Equipment	2,500		
			TOTAL	77,500	-	
			Grand Total	\$ 1,592,236	\$ 73,858	

CATEGORY	BUDGET	ACTUAL
Improvements	-	-
Buildings	287,767	59,298
Building Improvements	75,000	-
Vehicles	120,000	-
Equipment	2,500	-
Infrastructure	1,106,969	14,560
Intangible Assets	-	-
	<u>\$ 1,592,236</u>	<u>\$ 73,858</u>



City of Nixa, Missouri
2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
UTILITY BILLING						
UB2021-01	Handheld Equipment	02-850-5452000	Equipment	\$ 55,000		
UB2022-01	IT Switches	02-850-5452000	Equipment	10,000		
TOTAL				\$ 65,000	\$ -	

CATEGORY	BUDGET	ACTUAL
Improvements	-	-
Buildings	-	-
Building Improvements	-	-
Vehicles	-	-
Equipment	65,000	-
Infrastructure	-	-
Intangible Assets	-	-
	\$ 65,000	\$ -



City of Nixa, Missouri 2022 Capital Improvement Projects by Department

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
WASTEWATER						
WW2016-05	South Street Sewer	03-900-5452500	Infrastructure	\$ 390,083	\$ 131,766.00	Clean up stages
WWT2021-03	Biosolids Centrifuge	03-900-5452000	Equipment	136,329	124,209.60	Project Complete
WWT2021-06	Truck Scales	03-900-5452000	Equipment	35,000		waiting on bids
WWC2021-09	Service Bed Pickup	03-900-5451500	Vehicles	57,000	57,660.38	Project Complete
WWC2021-11	Pickup Truck	03-900-5451500	Vehicles	35,682	35,375.89	Project Complete
WWC2021-12	Manholes	03-900-5452500	Infrastructure	56,560	49,914.00	85 % done
WWC2022-01	Manhole Cutter	03-900-5452000	Equipment	40,000	38,800.00	Project Complete
WWT2022-02	Wheel Loader	03-900-5452000	Equipment	165,000		pulled from cips
WWT2022-03	Filter Upgrade	03-900-5452000	Equipment	100,000		ordered
WWC2022-04	Lift Station Pumps	03-900-5452000	Equipment	50,000		
WWT2022-05	Oxidation Ditch Walkways	03-900-5451000	Improvements	75,000		in design
WWC2022-06	SW Regional Lift Station (oakmont)	03-900-5452500	Infrastructure	2,600,000		in design stage
TOTAL				\$ 3,740,654	\$ 437,726	
RECYCLE						
REC2021-01	Dump Truck	03-950-5451509	Vehicles	\$ 131,122	\$ -	Paid for at the end of 2021
				\$ 131,122	\$ -	
SHARED						
PW2022-01	1010 Restroom Expansion	03-900-5451004	Building Improvements	\$ 75,000		
PW2022-04	IT Switch Replacement 1010	03-900-5452000	Equipment	2,500		
TOTAL				77,500	-	
Grand Total				\$ 3,949,276	\$ 437,726	

CATEGORY	BUDGET	ACTUAL
Improvements	75,000	-
Buildings	-	-
Building Improvements	75,000	-
Vehicles	223,804	93,036
Equipment	528,829	163,010
Infrastructure	3,046,643	181,680
Intangible Assets	-	-
	\$ 3,949,276	\$ 437,726