



City of Nixa, Missouri 2021 Capital Improvement Project Report

Fund	Total		
	Capital Budget	YTD Expenditures	Remaining Balance
Electric	\$ 4,994,041	\$ 717,958	\$ 4,276,083
Water	2,570,376	853,951	1,716,425
Wastewater/Recycle	1,962,376	146,873	1,815,503
Admin/Dev	199,926	18,401	181,526
Police	346,375	67,810	278,565
Street	4,145,002	637,291	3,507,711
Park	1,119,300	104,286	1,015,014
Building Inspection	38,125	-	38,125
Stormwater	300,000	29,934	270,067
TOTAL	\$ 15,675,521	\$ 2,576,504	\$ 13,099,018

Category	Total		
	Capital Budget	YTD Expenditures	Remaining Balance
Improvements	\$ 1,766,442	\$ 73,639	\$ 1,692,803
Buildings	485,000	25,633	459,368
Building Improvements	130,000	23,872	106,128
Vehicles	716,752	82,546	634,206
Equipment	1,825,967	264,537	1,561,430
Infrastructure	10,701,360	2,106,278	8,595,082
Intangible Assets	50,000	-	50,000
TOTAL	\$ 15,675,521	\$ 2,576,504	\$ 13,099,018



City of Nixa, Missouri
2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
ELECTRIC						
E2018-04	Line Relocation - SH 14 East	01-700-5452500	Infrastructure	\$ 786,000	\$ 269,094.63	Material ordered - Labor contract in place Contractors to start next week
E2019-02	SCADA System Upgrades	01-700-5452000	Equipment	111,415	43,780.39	Started workd June 1 waiting on City to get new server to complete project?
E2020-02	Northeast Feeder #3	01-700-5452500	Infrastructure	314,000	133,215.80	ordered material work to begin mid July contractor will not start until finish water line down HWY 14
E2020-03	NE Substation Transfer Bus	01-700-5452500	Infrastructure	220,000	93,097.07	Completed
E2020-04	West Hwy 14 Lighting	01-700-5452500	Infrastructure	120,000	687.52	have not started yet Toth getting with MoDot on their standards.
E2021-02	Hydro-Excavation Truck - split with Water	01-700-5452000	Equipment	175,000		Ordered
E2021-03	Leeann To Nicholas Tie Line	01-700-5452500	Infrastructure	197,000		Start engineering in July
E2021-04	New Pickup	01-700-5451500	Vehicles	50,000	48,606.11	Completed
E2021-05	North St. Circuit Upgrade	01-700-5452500	Infrastructure	100,000		we will not even get start on this project this year
E2021-06	Old Wilderness Sidewalk & Light Imp.	01-700-5452500	Infrastructure	28,500		Not Started
E2021-07	Substation Security	01-700-5452000	Equipment	8,000		not started
E2021-08	Tracker Sub Relay Upgrade	01-700-5452500	Infrastructure	130,000	117,540.95	should be completed end of June
E2021-09	AMI Meter Replacement	01-700-5452500	Infrastructure	2,675,000		Not Started
TOTAL				\$ 4,914,915	\$ 706,022.47	
SHARED						
AD2021-04	Website and App	01-700-5450011	Intangible Assets	\$ 6,250		Review for RFQ/RFP details 3/16
PW2021-01	Forklift	01-700-5452000	Equipment	24,500		Has been ordered
PW2021-02	Bridge Crane and Trolley	01-700-5452000	Equipment	2,125		Quotes requested-
PW2021-04	Office Expansion	01-700-5451004	Building Improvements	15,000	11935.88	New offices completed - not enough funding to furnish this year
PW2021-05	Copier/Scanner/Fax	01-700-5452000	Equipment	3,250		Quotes received-need to review
UB2021-01	Handheld Equipment	01-700-5452000	Equipment	16,667		
UB2021-02	UB Truck	01-700-5451500	Vehicles	11,334		To UB for quote review
TOTAL				79,126	11,936	
Grand Total				\$ 4,994,041	\$ 717,958	

CATEGORY	BUDGET	ACTUAL
Building Improvements	\$ 15,000	\$ 11,935.88
Vehicles	61,334	48,606.11
Equipment	340,957	43,780.39
Infrastructure	4,570,500	613,635.97
Intangible Assets	6,250	-
	\$ 4,994,041	\$ 717,958



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
WATER						
W2019-01	Hwy 14 water line crossings & replacement	02-800-5452500	Infrastructure	\$ 713,000	\$ 806,964.55	under contract/construction
W2019-02	Main St. Water Line	02-800-5452500	Infrastructure	581,000	21,353.50	contractor installing/completion April 1
W2021-01	AMI Metering Conversion	02-800-5452500	Infrastructure	500,000		not started
W2021-02	Bulk Water Fill Station	02-800-5450500	Buildings	55,000	326.00	under design
W2021-03	Hydro-Excavation Truck - Split with Electric	02-800-5452000	Equipment	175,000		ordered
W2021-04	Well House for Well #1	02-800-5450500	Buildings	400,000	25,306.50	Bid awarded and council approved
W2021-05	Truman Water Line	02-800-5452500	Infrastructure	110,000		under design
TOTAL				\$ 2,534,000	\$ 853,951	
SHARED						
AD2021-04	Website and App	02-800-5450011	Intangible Assets	\$ 6,250		
PW2021-02	Bridge Crane and Trolley	02-800-5452000	Equipment	2,125		
UB2021-01	Handheld Equipment	02-800-5452000	Equipment	16,667		
UB2021-02	UB Truck	02-800-5451500	Vehicles	11,334		
TOTAL				36,376	-	
Grand Total				\$ 2,570,376	\$ 853,951	

CATEGORY	BUDGET	ACTUAL
Building	\$ 455,000	\$ 25,633
Vehicles	11,334	-
Equipment	193,792	-
Infrastructure	1,904,000	828,318
Intangible Assets	6,250	-
	\$ 2,570,376	\$ 853,951



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
WASTEWATER						
WW2016-05	South Street Sewer	03-900-5452500	Infrastructure	\$ 590,000	\$ 12,211.75	Bid award & contract/council approval 6-28-21
WWT2021-01	Sludge Trucks	03-900-5451500	Vehicles	225,000		Delivered Aug 16
WWT2021-02	Ashphalt Drive	03-900-5452500	Infrastructure	28,000		
WWT2021-03	Biosolids Centrifuge	03-900-5452000	Equipment	650,000	35,580.00	Bid award & Contract/council approval 3-22-21 under construction
WWT2021-04	Digital Laboratory Microscope	03-900-5452000	Equipment	10,000		Ordered - scheduled to arrive in August
WWT2021-06	Truck Scales	03-900-5452000	Equipment	8,000		Budget estimate too low - cancel and make new CIP for 2022
WWC2021-08	NE Regional Pump Control Panel	03-900-5452000	Equipment	40,000	33,692.00	bid awarded and panel ordered
WWC2021-09	Service Bed Pickup	03-900-5451500	Vehicles	70,000		ordered
WWC2021-10	Sewer Camera	03-900-5452000	Equipment	70,000	65,389.12	Purchased/ in service
WWC2021-11	Pickup Truck	03-900-5451500	Vehicles	35,000		ordered
WWC2021-12	Manholes	03-900-5452500	Infrastructure	60,000		
TOTAL				\$ 1,786,000	\$ 146,873	
RECYCLE						
REC2021-01	Dump Truck	03-950-5451509	Vehicles	\$ 140,000		ordered
				\$ 140,000	\$ -	
SHARED						
AD2021-04	Website and App	03-900-5450011	Intangible Assets	\$ 6,250		
PW2021-02	Bridge Crane and Trolley	03-900-5452000	Equipment	2,125		
UB2021-01	Handheld Equipment	03-900-5452000	Equipment	16,667		
UB2021-02	UB Truck	03-900-5451500	Vehicles	11,334		
TOTAL				36,376	-	
Grand Total				\$ 1,962,376	\$ 146,873	

CATEGORY	BUDGET	ACTUAL
Building	\$ -	\$ -
Vehicles	481,334	-
Equipment	796,792	134,661
Infrastructure	678,000	12,212
Intangible Assets	6,250	-
	\$ 1,962,376	\$ 146,873



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
ADMINISTRATION						
AD2020-01	Downtown Design	11-100-5452500	Infrastructure	\$ 146,000	\$ 13,612.50	
AD2021-01	Camera Additions	11-100-5452000	Equipment	15,551		
AD2021-02	Council Tables	11-100-5452000	Equipment	5,000	4,788.00	complete
AD2021-03	Wayfinding Signs	11-100-5452500	Infrastructure	25,000		
TOTAL				\$ 191,551	\$ 18,401	
SHARED						
AD2021-04	Website and App	11-100-5450011	Intangible Assets	\$ 6,250		
PW2021-02	Bridge Crane and Trolley	11-100-5452000	Equipment	2,125		
TOTAL				8,375	-	
Grand Total				\$ 199,926	\$ 18,401	

CATEGORY	BUDGET	ACTUAL
Building	\$ -	\$ -
Vehicles	-	-
Equipment	22,676	4,788
Infrastructure	171,000	13,613
Intangible Assets	6,250	-
	\$ 199,926	\$ 18,401



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
POLICE						
PD2020-02	Shooting Range	12-200-5451000	Improvements	\$ 150,000		Budget admendment needed to proceed
PD2021-02	PD Security Cameras	12-200-5452000	Equipment	31,000	30,045.38	Project is complete. Cameras are in service.
PD2021-03	Police Department Fencing	12-200-5451000	Improvements	24,000		In progress. completion date: second week of July
PD2021-04	Police Command POST	12-200-5451500	Vehicles	50,000		ordered. Estimated delivery Oct 2021
PD2021-05	Admin Vehicle	12-200-5451500	Vehicles	43,000		Ordered, estimated delivery Dec. 2021
PD2021-06	Tough Book Computers	12-200-5452000	Equipment	40,000	37,765.00	project is complete. Computers are in service
TOTAL				\$ 338,000	\$ 67,810	
SHARED						
AD2021-04	Website and App	12-200-5450011	Intangible Assets	\$ 6,250		
PW2021-02	Bridge Crane and Trolley	12-200-5452000	Equipment	2,125		
TOTAL				8,375	-	
Grand Total				\$ 346,375	\$ 67,810	

CATEGORY	BUDGET	ACTUAL
Building	\$ -	\$ -
Improvements	174,000	-
Vehicles	93,000	-
Equipment	73,125	67,810
Infrastructure	-	-
Intangible Assets	6,250	-
	<u>\$ 346,375</u>	<u>\$ 67,810</u>



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
STREETS						
ST2018-03	Old Castle and Tracker Roundabout	13-300-5452500	Infrastructure	\$ 225,000	\$ 2,797.29	Construction to begin Setember 15th
ST2019-04	Sidewalk - Nicholas Rd	13-300-5452500	Infrastructure	400,000	407,665.39	Contract awarded/construction complete July 31st.
ST2021-08	SH-14 Cost Share Improvements	13-300-5452500	Infrastructure	121,305	121,300.10	Monies paid to MoDOT 3-6-21
ST2021-01	Old Wilderness Sidewalk & Lighting Improvements	13-300-5451000	Improvements	164,635	16,789.50	Under design, Acquiring Easements and Right of way
ST2021-02	North Street Improvements	13-300-5451000	Improvements	546,882		Under way
ST2021-03	Boom Mower	13-300-5452000	Equipment	35,000		Canceled - over budget
ST2021-04	Protected Crosswalk Addition	13-300-5452500	Infrastructure	25,000	9,926.71	Bid recieved within budget. Process of award
ST2021-05	Truman Blvd	13-300-5452500	Infrastructure	1,800,000	41,051.40	In ROW acquisition phase
ST2021-06	Street Sweeper	13-300-5452000	Equipment	269,500		Ordered To be recieved the first of September
ST2021-07	Northview Rd Extension	13-300-5452500	Infrastructure	506,555	25,825.00	Under design
TOTAL				\$ 4,093,877	\$ 625,355	
SHARED						
AD2021-04	Website and App	13-300-5450011	Intangible Assets	\$ 6,250		
PW2021-01	Forklift	13-300-5452000	Equipment	\$ 24,500		Completed
PW2021-02	Bridge Crane and Trolley	13-300-5452000	Equipment	2,125		Cancelled / Over budget
PW2021-04	Office Expansion	13-300-5451004	Building Improvements	15,000	11935.88	construction complete- need to purchase office furniture.
PW2021-05	Copier/Scanner/Fax	13-300-5452000	Equipment	3,250		
TOTAL				51,125	11,936	
Grand Total				\$ 4,145,002	\$ 637,291	

CATEGORY	BUDGET	ACTUAL
Building	\$ -	\$ -
Building Improvements	15,000	11,936
Improvements	711,517	16,790
Vehicles	-	-
Equipment	334,375	-
Infrastructure	3,077,860	608,566
Intangible Assets	6,250	-
\$	4,145,002	\$ 637,291



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
PARKS						
PK2021-01	Fork Lift	14-400-5452000	Equipment	\$ 10,000		Fund Transfer of \$3,100 for purchase from PW (around 7.28.2021). Will need to purchase new fuel tanks and possibly tires for the CAT Forklift before closing out this CIP line.
PK2021-02	Eoff Park Development	14-400-5451000	Improvements	500,000	262.50	- Will Carry over to 2022
PK2021-03	McCauley Park Improvements	14-400-5451000	Improvements	200,000	1272	Shaeffer and Hines is working on Proposals
PK2021-05	Dog Park Restrooms	14-400-5450500	Buildings	30,000		
PK2021-06	Security Cameras	14-400-5452000	Equipment	10,000		PO#5046- Work anticipated to be complete in Sept./Oct. 2021
PK2021-07	New Park Truck	14-400-5451500	Vehicles	40,000	33939.6	Ordered PO# 4835- Received- Complete
PK2021-09	Picnic Tables	14-400-5452000	Equipment	10,000	8247	Complete PO#4920
PK2021-10	Turtle Floatable	14-400-5452000	Equipment	5,000	5250	Complete PO#4913
PK2021-11	Roof on X Center	14-400-5450600	Building Improvements	100,000		Quotes Obtained- Requesting budget Amendment in teh amount of \$12,350.00 to complete the project.
PK2021-14	Aquatics Slide Repairs	14-400-5451000	Improvements	75,000		
PK2021-15	ADA Soccer Field Accessibility	14-400-5451000	Improvements	60,000	55314.98	Complete
PK2021-16	Christmas Light Displays	14-400-5452000	Equipment	25,000		Purchased. PO#5012 (Waiting on Delivery)
PK2018-03	Dog Park	14-400-5451000	Improvements	\$ 45,925		
				TOTAL	\$ 1,110,925	\$ 104,286
SHARED						
AD2021-04	Website and App	14-400-5450011	Intangible Assets	\$ 6,250		
PW2021-02	Bridge Crane and Trolley	14-400-5452000	Equipment	2,125		
				TOTAL	8,375	-
Grand Total				\$ 1,119,300	\$ 104,286	

CATEGORY	BUDGET	ACTUAL
Building	\$ 30,000	\$ -
Building Improvements	100,000	-
Improvements	880,925	56,849
Vehicles	40,000	33,940
Equipment	62,125	13,497
Infrastructure	-	-
Intangible Assets	6,250	-
TOTAL	\$ 1,119,300	\$ 104,286



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
BUILDING INSP						
BI2021-01	Truck	15-500-5451500	Vehicles	\$ 29,750		Reevaluating need for this vehicle at this time.
				TOTAL	\$ 29,750	\$ -
SHARED						
AD2021-04	Website and App	15-500-5450011	Intangible Assets	\$ 6,250		
PW2021-02	Bridge Crane and Trolley	15-500-5452000	Equipment	2,125		
				TOTAL	8,375	-
Grand Total				\$ 38,125	\$ -	

CATEGORY	BUDGET	ACTUAL
Building	\$ -	\$ -
Building Improvements	-	-
Improvements	-	-
Vehicles	29,750	-
Equipment	2,125	-
Infrastructure	-	-
Intangible Assets	6,250	-
	\$ 38,125	\$ -



City of Nixa, Missouri 2021 Capital Improvement Projects by Fund

Project No.	Description	Account	Category	Budget	YTD Expenditure	Progress Notes
STORMWATER						
SW2020-01	Cherry St. Stormwater	16-600-5452500	Infrastructure	\$ 300,000	\$ 29,933.50	Project awarded to D&E
			TOTAL	\$ 300,000	\$ 29,934	
	<u>SHARED</u>					
			TOTAL	-	-	
			Grand Total	\$ 300,000	\$ 29,934	

CATEGORY	BUDGET	ACTUAL
Building	\$ -	\$ -
Building Improvements	-	-
Improvements	-	-
Vehicles	-	-
Equipment	-	-
Infrastructure	300,000	29,934
Intangible Assets	-	-
	<u>\$ 300,000</u>	<u>\$ 29,934</u>